

13th Meeting

mcw

DEVELOPMENT COMMITTEE

NOTES ON A MEETING HELD 27th. SEPTEMBER 1986

Present: A.W.Bond, J.B.Brooke, D.Lardge, W.G.S.Hyde, M.C.Wright

The committee met to monitor progress on the Two Year Plan (Section IV of the Development Report 1967) and to consider itemised costings, Section IV, sub-section Q.

- decoration way*  
*entrance*  
*entrance*  
*entrance*
- Old 1st 2 bays*  
*Q. workshop*
- Washroom*  
*Boarding*
- Remove point*  
*at shop*  
*Stone wall*  
*awning*
- Any work*  
*removing SE + west*  
*mainly glass*  
*Cafe work*
- Lab to*  
*Barshop*  
*Shed*
- Low park*
- Bridge*
- Wood access*  
*between*
- head mts*  
*fundamental*  
*meat garden*  
*beats, railways*  
*overrun*  
*shop*
- sheds*  
*workshop*  
*on it*
- Item 1 - No progress;
- Item 2 - Work to be started after completion of wall between depot gates and picnic steps. This work to be started during Spring 1987 if possible.
- Item 3 - £2000 to be included in winter budget for constructing a brick facing to the two northern bays on the east side of the workshop. This work to be put out to contractor. David Lardge to enquire about the cost of inserting two windows in the bays, John Brooke to investigate the possibility of acquiring bricks from Butterley Brick.
- Item 4 - It was decided that it would not be possible to have the hoarding made in the workshop due to commitments for the Glasgow Festival. A simplified design had been produced by John Brooke and it was agreed that the work be put to outside contract with a view to having the hoarding erected in May 1987. Geoff Hyde reported that two firms had agreed to take space on the hoarding so far and further enquiries were being made. £6000 to be included in winter budget for construction of hoarding.
- Item 5 - This work was scheduled to be undertaken during the winter 1987/88.
- Item 6 - It was hoped to be able to undertake the construction of the awning during the winter of 1987/88. It was pointed out that before the awning be erected a new window would be required for the 'photograph shop. David Lardge undertook to obtain costings for this with a view to the window being fixed as soon as possible.
- Item 7/8 No progress. Further consideration to be given to these projects at a later meeting.
- Item 9-13 Winstan Bond to consult with Kyle Hulme re progress on these project
- Item 14 - £3790 to be included in winter budget for completion of refurbishment of Tea Rooms. Includes £2500 for refurbishment of food preparation area; £750 for toilet and cloakroom; £250 for new doors to Tea Rooms £100 for screening around the doors; £190 for bentwood hat stands, plant pots etc.
- Item 15- Work to be started during summer 1987, includes removal of old access
- Item 16- No progress. To be considered at a later meeting.
- Item 17- Completed. - landscape entrance steps and ramp
- Item 18- Completed. - F.H. Field -
- Item 36- Work in hand.
- Item 37- Completed. (Building material store)
- Item 38- Practically completed.
- Item 39- To be completed during winter 1986/87 when re-alignment of double track completed.
- Item 40- In hand.
- Item 41- Provision for this work to be made in winter budget.
- Item 42- Provision for this work to be made in winter budget.
- Item 43- In hand.
- Item 44- To be shelved until 1987/88.
- Item 45- Playground completed. Adventure playground to be considered at a later meeting.
- WAKEBRIDGE - £1000 to be included in winter budget for completion of shelter by contractor Ken Ware and for construction of concrete plinths on which to display various PW items. Concern was expressed about the condition of the Glasgow works car and the PDMHS to be asked to effect repairs.

YORK STONE - £2000 to be included in winter budget for possible purchase of quantity of York stone.

NEXT MEETING - Sunday 7th. December at 2.0 pm.

W.G.S. Hyde, 28th. Sept. 1986.

COPIES:    A W BOND  
             J. B. BROOKE  
             D. LADGE  
             M. C. WRIGHT,

Since compiling the above report I have been informed that three advertisers have indicated that they would be willing to take space on the hoarding : Rowntree-Macintosh; Rank; Allied Lyons. Mr. Davis has provided estimates for facing the north end of the Workshop with cement rendering, this would be £900 per bay compared with an estimate of £1500 for a comparable area of brick screening.