

RECEIVED - 7 FEB 1987

DEVELOPMENT COMMITTEE

FIFTEENTH

Notes of a meeting held 1st. February 1987

Present: Messrs. Bond, Brooke, Hyde, Lardge, Wright.

Hoarding - Mr. Lardge reported that an order had been placed for this with an outside contractor and it was hoped to start erecting it during the first week in March. It was suggested that advertisements for Asda and Butterley Building Materials be included on the hoarding at no cost to the firms in recognition of assistance which has been given to the Museum. Andrew Willis to be asked to follow this up. Winstan Bond stressed that the lettering and form of ads. should conform to those which appeared pre-World War II. Proposed that areas of the hoarding which were not covered by advertisements should be finished in a neutral shade of gloss paint. An item be included in CONTACT to find whether any members had contacts with possible advertisers. Derek Shepherd to be asked whether ICI Paints at Fleetwood would be a possible advertiser. Also enquiry to be made at Cliff Inn for the name of the Advertising Manager at Mansfield Brewery. Julian Jefferson to be asked to advise on lettering and to submit proposals for reproduction cinema and theatre posters.

WGSB
BB/DL
WGSB/WGSB
DL

It was proposed that local advertising poster contractors be contacted with a view to getting their assistance.

Workshop wall - Cement rendering of a section of the east wall of the workshop and completion of the trial section on Depot II wall to be completed before the 1987 season opening.

West side path - The railings alongside the bridge piers on the footpaths under the bridge are now in place. David Lardge to obtain a quotation for tarmacing the footpath. It was agreed to adopt the drawing of the west side wall prepared by Bob Hall (dated 11.12.86) and to enquire whether an MSC team could complete the stonework. David Lardge to obtain a quotation from an outside contractor to complete the depot wall to the west of the tramway. The cost to be included in the summer budget.

DL

East side path - In order not to disrupt public access it was agreed that work in this area would be started after the west side path had been completed.

Public entrance - Richard Robson to be asked to do a survey of levels and profiles of the area adjacent to the entrance cabin, the footpath to the bridge and the vehicle access road.

Tea Rooms - New doors have now been fitted and a tray rack has been fitted to the counter. Kitchen improvements are to commence in mid-February. Quotations to be obtained for erection of screen.

DL

Stone workshop - David Lardge to seek the cost of an engineer's report on this building with a view to ~~submitting~~ including it in the summer budget.

DL

WGSB
2.2.87

next mty 10 May